Completion Report

1	Name of Wok	Construction of Anganawadi Building at Govt.higher primary school premises, bhuvaneshwari Nagara and Reconstruction and Improvements of roads and CC drain at 7th main 11th A cross surroundings 11th A cross roads Bhuvaneshwari nagara and 3rd, 4th, 7th main road of MEI layout & MEI layout new Extn. main road & cross roads in ward No 14, T.Dasarahalli sub-division (Package No.DZ 17-18 (1) (4 works)
2	Sanctioned Estimate No.& Date	EE/DD/AS/627, 621, 626/17-18, Dt.19.12.2017
		EE/DZ/TS/ 374, 369, 373 /17-18, Dt.20.12.2017
3	Head of Acount which is Chargeable	P-3316
4	Enstrument Order No. & Date	EE/DD/WO/134/20-21, Dt.20.11.2020
5	Name of Contractor	MSV Construction & company
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	Nil
7	Measurement recorded in MB	MB No. 331 |2008-09
	Page No	33055 | 33059
8	check Measurment of the Asst	30.12.21
	Exe. Eng./ Exe.Eng. On	30.12.21
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
110.00 Lakhs	12551403.24	1551403	—

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ಮುಖ್ಯ ಲಘಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

CamScanner